



Capital Consultants Architecture and Engineering
432 N Franklin St, Suite 70
Syracuse, NY 13212
O: 315.386.2623
www.c2ae.com

Town of Sterling – Water District #2

Project Update

July 17, 2023

1. C2AE needs the final agreement with CCWSA to finalize the revised/updated PER
2. **Estimated** schedule:
 - a. Town to finalize CCWSA agreement – July 17, 2023
 - b. C2AE to finalize PER and submit to regulatory agencies (USDA-RD, EFC, and NYSDOH) – July 21, 2023
 - c. Obtain PER approvals from agencies – August 21, 2023
 - d. Finalize design documents and submit to regulatory agencies – September 15, 2023
 - e. Submit permit applications – September 15, 2023
 - f. Obtain approvals from agencies to go to bid – November 17, 2023
 - g. Advertise for bidding – November 24, 2023
 - h. Open bids – December 15, 2023

*NOTE some items of estimated schedule are based on factors out of C2AE's control, like agency review durations, etc.

3. Once bids are obtained, we will evaluate how to move forward. Depending on the low bid value, we may need to hold another public hearing and referendum. If the bids are low enough that any overage can be covered by grant \$\$, then we can award the project and go to construction. Regardless, Town will still need to adopt an updated bond resolution for the new total amount to be expended.